



Shasta College

Measure H Bond Projects Update

Presented to the
Facilities Planning Committee
03/25/2022



Ribbon Cutting Ceremony

Wednesday,
March 23rd
10:00 AM

CIS Building



CIS Building *(continued)*



Fencing at West Walkway



Swing Space



“Stacks” Room (2204)
Library collection
processing & books with
greatest student demand



Swing Space *(continued)*



College Connection (2116)
Conference area & student
study space



B7 Purchase – SC Community Leadership Center



Estimated
Building
Completion: 12/22

1401 California Street



B7 Purchase – SC Community Leadership Center

Topping Off Ceremony
Final Steel Beam



CLC
Shasta College
Rocks

** District has exercised its
Option to purchase the
5th Floor of the Building**



Other Projects

Current/Upcoming Projects

- **200 Building (Library) Modernization Project** (Interior Design meetings being held; Working Drawings (construction documents) to be completed by June 15th – delay due to fire sprinklers being required throughout by DSA)
- **SC Main Campus Electrical Substations**
 - **A & C Replacement** (Remainder of equipment expected in April)
 - **E & F Replacement** (Direct purchase by District through Rexel USA (Platt Electric) completed; ETA to be determined)
 - **Two phase bid solicitation** (Phase 1 to install concrete pads & conduit this summer; Phase 2 to set the equipment and transfer from old to new)
- **SC Main Campus Keying & Access Control** (Phase III – Electronic access equipment (AMAG) purchase and installation by World Telecom continuing)



Other Projects *(continued)*

Current/Upcoming Projects *(continued)*

- **2400-2500-2600 Buildings HVAC & Exterior Refresh** (Gifford Construction on site; bid opening for lead based paint and asbestos removal scheduled for March 30th)
- **800 Building (Instructional Classrooms) Renovation** (Preliminary Plans document packet submitted to Chancellor's Office on March 2nd; Working Drawings to commence upon release of funds by CA Department of Finance)
- **Regional Public Safety Training Center – Phase III** (Fire Behavior Prop bid awarded at Board's Special Meeting on February 28th; aggregate pad for prop being bid separately; preparing bid for remaining infrastructure portion of project)
- **2000 Building (Student Center) HVAC Replacement** (Two phases to this project: Phase I - Food Services kitchen and Student Center open eating area slated for summer; Phase II – remaining Student Services area beginning in fall; exploring leasing a portable building for swing space to continue departmental services)
- **SC Main Campus Fiber Project – Phases II and III** (Initial planning ongoing; Phase II is anticipated to be a summer project)



Completed Projects

- 200 Building Exterior Infrastructure/ADA Walkway/Patio Project
- 2400 Building Electrical Upgrade
- Athletic Fieldhouse with Restrooms
- Campus Safety Relocation – Interior Remodel
- Campus Safety Site Work and ADA Paths of Travel
- CIS Building
- CTE Building and Covered Storage
- Dorms Upgrade Project
- Farm Building 4500 Shade Structure
- Gymnasium Air Conditioning
- HSUC Folding Wall Replacement
- HSUC Security Office Remodel
- Interior/Exterior Lighting Project – Prop 39 & Bond



Completed Projects *(continued)*

- **Northeast Campus Infrastructure Project**
- **Northwest Campus Infrastructure Project (adjacent to RPSTC)**
- **Regional Public Safety Training Center – Phase I**
- **Regional Public Safety Training Center – Classroom Buildings (Phase II)**
- **SC Main Campus Fiber Upgrade**
- **SC Main Campus Keying & Access Control (Wiring Phase)**
- **SC Safety & Security Standards**
- **Shasta College Storage Building**
- **Summer 2019 Infrastructure Project**
- **Tehama Campus Student Services Building**
- **Veterans Support & Success Center Building**



For more information...



About / Bond Projects / Measure H

Theresa Markword,
Bond Program
Manager

tmarkword@shastacollege.edu

(530) 242-7699

Sherry Nicholas,
Bond Program Project Coordinator &
Exec. Asst. to the VP of Admin. Svcs.

snicholas@shastacollege.edu

(530) 242-7527

