

**Measure H Projects Update
As of 12/11/2018**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
Measure H General Expenses (Facilities Master Plan, Measure H Legal Fees, etc.)	--	--	--	--	--	--	--	--	No update	\$1,390,000	\$230,166	
Measure H General Expenses - Tehama Campus	--	--	--	--	--	--	--	--	No update	250,000	9,622	
Furniture, Fixtures & Equipment	--	--	--	--	--	--	--	--	Ongoing purchases for new or to replace outdated FFE	1,207,521	22,376	
Information Technology Projects	--	--	--	--	--	--	--	--	No update	1,470,000	888,469	
Property Purchases	--	--	--	--	--	--	--	--	No update	500,000	5,950	
Athletic Fieldhouse w/Restrooms	✓	✓	✓	✓	✓	✓	✓		ARCHITECT: NM&R CONTRACTOR: Cerami & Browning - Under construction	1,755,625	1,032,568	CONSTRUCTION DATES: - Commenced: 8/27/18 - To be completed by: 2/22/19
Campus Wide Infrastructure Project	✓	✓	✓						ARCHITECT: NM&R - Comprehensive report including all infrastructure components being prepared - Recommendations regarding projects forthcoming	407,500	407,500	
Master Plan Infrastructure (MPI) Projects	--	--	--	--	--	--	✓		MPI General MPI #1 - Gym/1800 Building Electrical MPI #2 - Athletic Fieldhouse Conduit - Projects in process	466,208	386,654	
CIS Building	✓	✓	✓						ARCHITECT: JKAE - Currently in design development	6,500,000	483,082	

**Measure H Projects Update
As of 12/11/2018**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
CTE Building	✓	✓	✓	✓	✓				ARCHITECT: NM&R - Under DSA Review	4,316,000	352,421	
Gymnasium Air Conditioning	✓	✓	✓	✓	✓	✓	✓		ARCHITECT: NM&R CONTRACTOR: Cerami & Browning - Under construction	1,799,412	1,596,644	CONSTRUCTION DATES: - Commenced: 10/8/18 - To be completed by: 1/15/19
HSUC Folding Wall Replacement (Non-DSA Project)	✓	✓	✓	✓	N/A				ARCHITECT: NM&R - Bidding process to commence early January	162,500	14,488	
Main Campus Keying & Access Control	✓	✓	✓	✓					ARCHITECT: NM&R - Construction documents being prepared	455,000	41,524	
Regional Public Safety Training Center – Phase One (Infrastructure and Fire Training Props)	✓	✓	✓	✓	✓	✓	✓		ARCHITECT: NM&R CONTRACTORS: Gifford Construction Trent Construction - Under construction - Prop one complete / Prop two under construction	2,835,600	2,803,637	CONSTRUCTION DATES: - Commenced: 5/30/18 - To be completed by: 1/31/19
Regional Public Safety Training Center - Classroom	✓	✓	✓	✓	✓				ARCHITECT: NM&R - Under DSA Review	3,250,000	288,260	
Security Department Relocation	✓	✓	✓	✓	✓	✓			ARCHITECT: NM&R - Bid being presented to BOT 12/12/18	2,268,750	240,610	
Solar Project - East Lot	✓	✓	✓	✓	✓	--	✓		SOLAR COMPANY: SUNPOWER - Under construction - One half of array complete	6,200,000	4,566,491	CONSTRUCTION DATES: - Commenced: 10/8/18 - To be completed by: 6/14/19

**Measure H Projects Update
As of 12/11/2018**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
Tehama Campus Student Services Building	✓	✓	✓	✓					ARCHITECT: LIONAKIS - DSA Submission scheduled for early January	4,550,000	480,130	
Veterans Center Building	✓	✓	✓	✓	✓				ARCHITECT: NM&R - DSA Approved - To be bid individually - Bid process to commence mid to late December	1,609,379	155,026	

**Measure H - Completed Projects
As of 12/11/2018**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
2400 Building - Electrical Equipment Upgrade (Non-DSA Project)	✓	✓	✓	✓	N/A	✓	✓	✓	ARCHITECT: NM&R CONTRACTOR: A.M. Campbell Elec. - Project complete	115,779	99,580	CONSTRUCTION COMPLETE Final financial reconciliation at year end (6/30/18)
ALLOCATED BUDGET										\$41,509,273	\$14,105,198	
UNALLOCATED RESERVE										750,000		
TOTAL BUDGET										\$42,259,273		

FUTURE PROJECTS PENDING

FUTURE PROJECTS PENDING							

FUTURE PROJECTS REQUIRING PAA PROPOSALS

DESCRIPTION	PROJECT PLANNING COMMITTEES FORMED	DESIGN QUESTIONS COMPLETED	PAA TO ARCHITECT(S)	PAAS REVIEWED BY PAA COMMITTEE	RECOMMENDATION TO PRES/VPAS	PAA APPROVED BY BOARD OF TRUSTEES	NOTES

Definitions

Pre-Design Phase	Project Planning Committees comprised of user group representatives and Administrative Services staff being formed. Initial design ideas/considerations being discussed.
Schematic Design	A representation of the space using simple graphics that represent the scale and relationship of project components.
Design Development Documents	This phase includes developing structural, mechanical, and electrical drawings, specifying materials, and estimating the probable cost of construction.
Construction Documents	The written specifications and drawings that provide the requirements of a construction project (AKA – blueprints). These submitted to DSA for approval, when required.
Bidding	A process of competitive bidding for award of the contract for construction where the previously approved contractors bid on projects.
Construction Administration	Overseeing the fulfillment of the responsibilities of all parties to the contract for construction projects.
Closeout	The time period from substantial completion until all punch list items have been addressed and are completed. The contractor finishes all remaining items and completes all final invoices for the work. The building can be occupied while the architect completes DSA closeout.

Architects

JK Architecture Engineering (JKAE) - Auburn
LIONAKIS - Sacramento
Nichols, Melburg & Rossetto (NM&R) - Redding
tBP/Architecture, Inc. (tBP) - Concord

Contractors

Cerami & Browning Construction, Inc. - Redding
Clark/Sullivan Construction - Roseville
D.H. Slater and Son, Inc. - Chico
Gifford Construction, Inc. - Redding
Randy Hill Construction, Inc. - Chico
Roebbelen Contracting, Inc. - El Dorado Hills
Trent Construction, Inc. - Gerber
Turner Construction Company - Sacramento