

**Measure H Projects Update
As of 4/10/2019**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
Measure H General Expenses (Facilities Master Plan, Measure H Legal Fees, etc.)	--	--	--	--	--	--	--	--	No update	\$1,390,000	\$255,803	
Measure H General Expenses - Tehama Campus	--	--	--	--	--	--	--	--	No update	250,000	9,622	
Furniture, Fixtures & Equipment	--	--	--	--	--	--	--	--	Ongoing purchases for new or replacement FFE	1,264,339	23,676	
Information Technology Projects	--	--	--	--	--	--	--	--	No update	1,470,000	1,065,826	
Property Purchases	--	--	--	--	--	--	--	--	No update	500,000	5,950	
Athletic Fieldhouse w/Restrooms	✓	✓	✓	✓	✓	✓	✓		ARCHITECT: NM&R CONTRACTOR: Cerami & Browning - Under construction - Punch list items being completed	1,755,625	1,120,886	CONSTRUCTION DATES: - Commenced: 8/27/18 - To be completed by: 4/30/19
Campus Wide Infrastructure Project	--	--	--	--	--	--	--	--	ARCHITECT: NM&R - Comprehensive report including all infrastructure components received - Prioritization of projects forthcoming	514,000	464,861	
Campus Wide Infrastructure (CWI) Individual Projects	✓	✓	✓	✓	✓	✓	✓		CWI #1 - Gym/1800 Building Electrical	364,269	364,269	CONSTRUCTION DATES: - Commenced: 10/8/18 - To be completed by: 4/30/19 - Electrical tie-in scheduled for week of April 14 (Spring Break)
	✓	✓	✓	✓	✓	✓	✓		CWI #2 - Northeast Campus Infrastructure (near Athletic Fieldhouse) Conduit and Site Work Contract (bid awarded 12/12/18) CONTRACTOR: Cerami & Browning - Under construction	850,111	721,598	CONSTRUCTION DATES: - Commenced: 12/21/18 - To be completed by: 5/31/19
	--	--	--	--	--	--	--	--	CWI #3 - Campus Wide Electrical Upgrades	200,000	145,544	Transformer and Electrical Switch Purchases

**Measure H Projects Update
As of 4/10/2019**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
Campus Wide Infrastructure (CWI) Individual Projects <i>(continued)</i>	--	--	--	--	--	--	--	--	CWI #4 - Stormwater Prevention Plan	100,000	8,500	Campus Wide stormwater prevention, system planning, and implementation of control measures
	--	--	--	--	--	--	--	--	CWI #5 - Barrier Removal (ADA Compliance)	100,000	21,050	Infrastructure related to ADA compliance
CIS Building	✓	✓	✓	✓					<u>ARCHITECT: JKAE</u> - Construction documents being prepared	6,500,000	591,764	
CTE Building	✓	✓	✓	✓	✓	✓			<u>ARCHITECT: NM&R</u> - Bid opening scheduled for 4/11/19	4,316,000	352,421	
Gymnasium Air Conditioning	✓	✓	✓	✓	✓	✓	✓		<u>ARCHITECT: NM&R</u> <u>CONTRACTOR: Cerami & Browning</u> - Under construction	1,799,412	1,657,027	CONSTRUCTION DATES: - Commenced: 10/8/18 - To be completed by: 3/31/19 - Electrical tie-in scheduled for week of April 14 (Spring Break)
HSUC Folding Wall Replacement (Non-DSA Project)	✓	✓	✓	✓	N/A	✓			<u>ARCHITECT: NM&R</u> - Out to bid - Bid opening scheduled for 4/25/19	162,500	14,488	
Main Campus Keying & Access Control	✓	✓	✓	✓					<u>ARCHITECT: NM&R</u> - Construction documents being prepared - Project to commence Summer 2019	455,000	41,524	
Regional Public Safety Training Center – Phase One (Infrastructure and Fire Training Props)	✓	✓	✓	✓	✓	✓	✓		ARCHITECT: NM&R CONTRACTORS: Gifford Construction Trent Construction	2,885,600	2,853,554	PROJECT COMPLETE
Regional Public Safety Training Center - Classroom Buildings	✓	✓	✓	✓	✓	✓			<u>ARCHITECT: NM&R</u> - Out to bid - Bid opening scheduled for 5/16/19	3,250,000	288,313	
Security Department Relocation	✓	✓	✓	✓	✓	✓	✓		ARCHITECT: NM&R <u>CONTRACTOR: Shufelberger Const.</u> - Under construction	2,268,750	1,540,006	CONSTRUCTION DATES: - Commenced: 1/19 - To be completed by: 6/30/19

**Measure H Projects Update
As of 4/10/2019**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
Solar Project - East Lot	✓	✓	✓	✓	✓	--	✓		SOLAR COMPANY: <u>SUNPOWER</u> - Solar arrays installed - Electrical work ongoing	6,200,000	5,894,584	CONSTRUCTION DATES: - Commenced: 10/8/18 - To be completed by: 6/14/19 - Electrical tie-in scheduled for week of April 14 (Spring Break)
Tehama Campus Student Services Building	✓	✓	✓	✓	✓				ARCHITECT: <u>LIONAKIS</u> - Submitted to DSA 1/8/19	4,550,000	480,130	
Veterans Center Building	✓	✓	✓	✓	✓	✓	✓		ARCHITECT: <u>NM&R</u> CONTRACTOR: <u>Gifford Construction</u>	2,892,479	2,359,485	CONSTRUCTION DATES: - To Commence: 4/23/19 - To be completed by: 6/30/20
Interior/Exterior Lighting Project (Prop 39 and Bond Project)	--	--	--	--	--	✓	✓		CONTRACTOR: <u>A.M. Campbell Electric, Inc.</u> - Under construction	50,000	24,394	CONSTRUCTION DATES: - Commenced: 11/30/18 - To be completed by: 5/31/19

**Measure H - Completed Projects
As of 4/10/2019**

DESCRIPTION	PRE-DESIGN	SCHEMATIC DESIGN	DESIGN DEVELOPMENT	CONSTRUCTION DOCUMENTS	IN DSA REVIEW	BIDDING	CONSTRUCTION ADMINISTRATION	CLOSEOUT	NOTES	BUDGET COMMITMENT TO DATE	EXPENDITURES + ENCUMBRANCES TO DATE	NOTES
2400 Building - Electrical Equipment Upgrade (Non-DSA Project)	✓	✓	✓	✓	N/A	✓	✓	✓	ARCHITECT: <u>NM&R</u> CONTRACTOR: <u>A.M. Campbell Elec.</u> - Project complete	115,779	99,580	CONSTRUCTION COMPLETE Final financial reconciliation at year end (6/30/19)
ALLOCATED BUDGET										\$44,203,863	\$20,404,855	
UNALLOCATED RESERVE										600,000		
TOTAL BUDGET										\$44,803,863		

Definitions

Pre-Design Phase	Project Planning Committees comprised of user group representatives and Administrative Services staff being formed. Initial design ideas/considerations being discussed.
Schematic Design	A representation of the space using simple graphics that represent the scale and relationship of project components.
Design Development Documents	This phase includes developing structural, mechanical, and electrical drawings, specifying materials, and estimating the probable cost of construction.
Construction Documents	The written specifications and drawings that provide the requirements of a construction project (AKA – blueprints). These submitted to DSA for approval, when required.
Bidding	A process of competitive bidding for award of the contract for construction where the previously approved contractors bid on projects.
Construction Administration	Overseeing the fulfillment of the responsibilities of all parties to the contract for construction projects.
Closeout	The time period from substantial completion until all punch list items have been addressed and are completed. The contractor finishes all remaining items and completes all final invoices for the work. The building can be occupied while the architect completes DSA closeout.

Prequalified Architects

JK Architecture Engineering (JKAE) - Auburn
LIONAKIS - Sacramento
Nichols, Melburg & Rossetto (NM&R) - Redding
tBP/Architecture, Inc. (tBP) - Concord

Prequalified Measure H Contractors

Allen Gill Construction, Inc.	Palo Cedro
Cerami & Browning Construction, Inc.	Redding
Clark/Sullivan Construction	Roseville
Gifford Construction, Inc.	Redding
Lamon Construction Company, Inc.	Yuba City
McCuen Construction, Inc.	Red Bluff
Modern Building Company	Chico
Randy Hill Construction, Inc.	Chico
Slater & Son	Chico
SW Allen Construction, Inc.	Sacramento
Trent Construction	Gerber
Turner Construction Company	Sacramento