























Approval Received

Construction Commenced/To Commence:

- Campus Safety Relocation Interior Remodel (to be completed 8/2019)
- Campus Safety Site Work and ADA Points of Travel (to be completed 8/2019)
- Solar Project East Parking Lot (to be substantially completed 12/2019)
- Regional Public Safety Training Center Classroom Buildings (to be completed 4/2020)
- Northwest Campus Infrastructure adjacent to RPSTC Classroom Buildings (to be completed 4/2020)
- CTE Building and Covered Storage (to be completed 5/2020)
- Veterans Center Building (to be completed 6/2020)

In Bid Process/Bid to be Awarded:

• Tehama Campus Student Services Building (prepping for bid)





Under DSA Review

• CIS Building (submitted to DSA 5/23/19)

Design / Construction Documents Phase

Pre-Design Phase

 200 Building (Library) Renovation (resolution authorizing submission of FPP included in 7/10/19 Board Agenda)



Non-DSA Projects

Current/Upcoming Projects

- HSUC Folding Wall Replacement (to be completed 8/2019)
- Summer 2019 Infrastructure Project (to be completed 8/2019)
- 200 Building Exterior Infrastructure/ADA Walkway/Patio Project (to be completed 9/2019)
- SC Main Campus Keying & Access Control (ongoing)



Completed Projects

- 2400 Building Electrical Upgrade
- · Athletic Fieldhouse with Restrooms
- · Gymnasium Air Conditioning
- Interior/Exterior Lighting Project Prop 39 & Bond
- Northeast Campus Infrastructure
- · Regional Public Safety Training Center Phase One
- SC Safety & Security Standards



