

Measure H Financial Overview Highlights and Bond Projects Update

Presented at the Administrative Assistant Community of Practice Workshop 7/8/2020

Financial Overview Highlights

Shasta-Tehama-Trinity Joint Community College District General Obligation Bonds

Cumulative Recap of Bond Activity September 7, 2017 - June 30, 2020

	I	Bond Income/Outflow	
Tax Exempt Series		Taxable Series (Downtown Redding Office Building Purchase	e)
Bond Sales Series A (9/7/2017)	\$ 50,000,000	Bond Sales Series B-1 (10/3/2019) \$ 20,000,	000
Series A Net Issuance Costs	(208,359)	Series B-1 Issuance Costs (188,	882)
Bond Sales Series B (10/3/2019)	20,000,000	Net Available Funds for Projects \$ 19,811,1	118
Series B Issuance Costs	(119,820)	Encumbrances (17,213,	415)
Refunded 2009A/2008A Bonds	(7,987,268)	Project Expenditures to Date (48,	866)
Additional Funds from Other Sources	56,130	Budget Remaining (1,928,	218)
Transfer of Interest for Expenses	0	Ending Available Funds for Projects \$ 620,	618
Net Available Funds for Projects	\$ 61,740,682		—
Encumbrances	(10,233,244)	Interest Proceeds for Future Allocation	
Project Expenditures to Date	(40,176,049) *	* Fiscal Year Tax Exempt Series Taxable Series Total Int. Proc	ceeds
Budget Remaining	(11,282,979)	2017-2018 \$391,254	
Ending Available Funds for Projects	\$ 48,411	2018-2019 544,057	
		2019-2020 484,645 \$185,813	
*Includes \$266,362 Reimbursement Allocation		TOTAL \$1,419,956 \$185,813 \$1,605	,770

 Interest Proceeds for Future Allocation designated by Tax Exempt and Taxable Series for annual reporting and future project allocation purposes.



Financial Overview Highlights (continued)

Cumulative Recap of Project Budgets, Additional Revenues, Encumbrances and Expenditures								
Active Projects	Current Budget	Additional Funds from Other Sources	Source	Bond Project Reserve Allocation	Total Budget	Encumbered but not Expended	Expenditures to Date	Budget Remaining
Bond Project Reserve	1,000,000				0			
Measure H General Expenses - Main Campus	890,000	0			890,000	15,481	335,317	539,202
Measure H General Expenses - Tehama Campus	250,000	0			250,000	0	9,622	240,378
Information Technology Projects	1,470,000	0			1,470,000	9,132	1,408,881	51,987
Property Purchases	50,000	0			50,000	0	17,734	32,266
Furniture, Fixtures & Equipment	2,427,812	0			2,427,812	4,789	311,253	2,111,770
18-001 Security Department Relocation & Warehouse	2,798,750	0			2,798,750	52,775	2,731,796	14,179
18-003 Veterans Center Building	2,643,100	56,130	(1)		2,699,230	12,069	2,539,976	147,185
18-004 Regional Public Safety Training Ctr Classroom Bldgs.	5,544,300	0			5,544,300	264,089	4,742,734	537,477
18-006 Tehama Campus Student Services Bldg	6,480,510	0			6,480,510	1,479,018	4,303,725	697,767
18-008 CTE Building and Covered Storage	5,489,900	0			5,489,900	324,151	4,451,703	714,046
18-009 Campus Wide Infrastructure	5,754,030	0		200,000	5,954,030	204,792	5,337,828	411,410
18-010 SC Main Campus Keying & Access Control	759,375	0			759,375	6,786	677,126	75,463
18-015 CIS Building	8,190,000	0			8,190,000	5,745,460	1,438,255	1,006,285
18-017 Solar Project - East Lot	6,400,000	0		500,000	6,900,000	1,013,669	5,739,480	146,851
19-001 200 Building (Library) Renovation	50,100	0			50,100	0	40,518	9,582
19-008 Farm Building 4500 Shade Structure	61,290	0			61,290	44,939	9,287	7,063
20-001 Old Oregon Trail Fencing & Gates	54,250	0			54,250	39,250	2,088	12,912
20-002 HSUC Security Office Remodel	228,500	0			228,500	33,950	21,613	172,937
20-003 800 Building Renovation	148,000	0			148,000	108,805	28,583	10,612
20-004 1300 Building Renovation	4,550,000	0			4,550,000	350,000	2,088	4,197,912
20-006 Dorms Upgrade Project	670,983	0			670,983	524,089	1,200	145,695

Blue = Budget Decrease

Red = Budget Increase



Financial Overview Highlights (continued)

Completed Projects	Budget Commitment	Additional Funds from Other Sources	Source	Bond Project Reserve Allocation	Total Budget	Encumbrances	Expenditures	Budget Remaining
15-016 Regional Public Safety Training Center - Phase One	2,569,310	0		300,000	2,869,310	0	2,869,310	0
18-002 Athletic Fieldhouse Bldg w/Restrooms	1,137,625	0			1,137,625	0	1,137,625	0
18-007 Gymnasium Air Conditioning	1,686,823	0			1,686,823	0	1,686,823	0
18-008A 2400 Building - Electrical Equipment Upgrade	101,652	0			101,652	0	101,652	0
18-018 HSUC Folding Wall Replacement	180,042	0			180,042	0	180,042	0
18-023 Interior/Exterior Lighting Project	49,789	0			49,789	0	49,789	0
Total	\$61,636,142	\$56,130			\$61,692,271	\$10,233,244	\$40,176,049	\$11,282,979

Budget Change Detail:

BUDGET DECREASES	AMOUNT	NOTES
Property Purchases	450,000.00	Budget released. Future issuances to be used for any potential property purchases.
19-008 Farm Building 4500 Shade Structure	17,610.00	Installation contract was less than anticipated.
TOTAL BUDGET DECREASES	\$467,610.00	

BUDGET INCREASES	AMOUNT	NOTES
20-006 Dorms Upgrade Project	670,983.00	New Bond project.
TOTAL BUDGET INCREASES	\$670,983.00	

NET BUDGET INCREASE \$203,373.00	NET BUDGET INCREASE	\$203,373.00
----------------------------------	---------------------	--------------



RPSTC Classroom Buildings



RPSTC Classroom Buildings



CTE Building



CTE Building Interior

Classroom Flooring Installed



CTE Building Shop (Lab Area)

M300

Lab equipment moved in and ready for summer lab sessions





CIS Building



CIS Building





CIS Building (continued)





Dorms Upgrade Project



Tehama Campus Student Services Building



Tehama Campus Student Services Building (continued)



Tehama Campus Student Services Building (continued)





Faculty Offices Hallway

Work Area behind Wall in Lobby



Tehama Campus Student Services Building (continued)



Downtown Redding Office Building Purchase



Downtown Redding Office Building Purchase (continued)



Office building site (View: North)





Downtown Redding Office Building Purchase (continued)

Construction on Market Street (former promenade) adjacent to HSUC (View: South)





Approval Received

Construction Commenced/To Commence:

• Solar Project – East Parking Lot (substantially complete - waiting for PG&E)

Update: Self-Generation Incentive Program (SGIP) extension to be submitted to PG&E in July. Net Generation Output Meter (NGOM) installation Special Facilities Agreement signed and sent to PG&E. Installation of NGOM to commence.

Projects Update

- Regional Public Safety Training Center Classroom Buildings (to be completed 7/2020)
- Northwest Campus Infrastructure adjacent to RPSTC Classroom Buildings (to be completed 7/2020)
- CTE Building and Covered Storage (to be completed 7/2020)
- Tehama Campus Student Services Building (to be completed 10/2020)
- CIS (Computer Information Systems) Building (to be completed 7/2021)





In Bid Process/Bid to be Awarded:

None

Under DSA Review

None

Design / Construction Documents Phase

• HSUC Security Office: Submitted to DSA July 2nd.

Pre-Design Phase

• 1300 Building Renovation



Projects Update (continued)



Projects Update (continued)

Pre-Design Phase - FPPs and IPPs (State Funding)

2020-21 state spending plan agreement approved Proposition 51 resources to support 25 new capital outlay projects (included 200 Building – Library Renovation).

- **200 Building (Library) Renovation:** The 200 Building Final Project Proposal (FPP) is in process, and is subject to the following timeline:
 - ✓ June 2020 (postponed to September 2020): On the list for approval by the Board of Governors. Subject to their approval, it will then be forwarded to the Legislative Analyst's Office.
 - ✓ November/December 2020: Legislative Analyst's Office reviews FPP and notifies District of results. Subject to their approval, it will then be included in the Governor's January 2021 initial budget, and should make it through to the final budget.
 - ✓ July 1, 2021: Funding becomes available (PROP 51).
- 800 Building Renovation: The FPP for this project was approved by the Governing Board on June 10, 2020 and has been submitted to the Chancellor's Office.



Other Projects

Current/Upcoming Projects

- **Dorms Upgrade Project** (construction in progress Contractor: World Telecom & Surveillance, Inc.)
- Horticulture Building 4500 Shade Structure (construction in progress Contractor: Aztec Construction)
- Main Campus Old Oregon Trail Security Fencing and Gates (in exploration stage)
- Main Campus Signage (Wayfinding) Project (in process)
- Master Plan Landscaping Project (in process)



Completed Projects

- 200 Building Exterior Infrastructure/ADA Walkway/Patio Project
- 2400 Building Electrical Upgrade
- Athletic Fieldhouse with Restrooms
- Campus Safety Relocation Interior Remodel
- Campus Safety Site Work and ADA Paths of Travel
- Gymnasium Air Conditioning
- HSUC Folding Wall Replacement
- Interior/Exterior Lighting Project Prop 39 & Bond
- Northeast Campus Infrastructure
- Regional Public Safety Training Center Phase One
- SC Main Campus Keying & Access Control
- SC Safety & Security Standards



Completed Projects (continued)

- Shasta College Storage Building
- Summer 2019 Infrastructure Project
- Veterans Support & Success Center Building



For more information...

About SC / Bond Information / 2016 Bond Measure H



tmarkword@shastacollege.edu / 242-7699

Theresa Markword, Bond Program Manager

