

Measure H Financial Overview Highlights and Bond Projects Update

Presented to the Board of Trustees 10/20/2021



Financial Overview Highlights

Shasta-Tehama-Trinity Joint Community College District Measure H General Obligation Bonds

Cumulative Recap of Bond Activity September 7, 2017 - September 30, 2021

| | | Bond Income/Ou | tflow | | | | |
|-------------------------------------|------------------|----------------|-------------------------------------|----------------------|--------------------|-------------|---------------|
| Tax Exempt Series | | | Taxable Series | | | | |
| Bond Sales Series A (9/7/2017) | \$ 50,000,000 | | Bond Sales Series | B-1 (10/3/2019) | | \$ | 20,000,000 |
| Series A Net Issuance Costs | (208,359) | | Series B-1 Iss | suance Costs | | | (188,882 |
| Bond Sales Series B (10/3/2019) | 20,000,000 | | Bond Sales Series | C-1 (12/9/2020) | | \$ | 20,000,000 |
| Series B Issuance Costs | (119,820) | | Series C-1 Is | suance Costs | | | (198,333 |
| Bond Sales Series C (12/9/2020) | 10,000,000 | | Net Available Funds for Projects | | | | 39,612,785 |
| Series C Issuance Costs | (59,167) | | Encumbrances | | | (12,133,869 | |
| Refunded 2009A/2008A Bonds | (7,987,268) | | Project Expenditures to Date | | | (4,869,330 | |
| Additional Funds from Other Sources | 982,052 | | Budget Remaining | | | | (2,287,301 |
| Transfer of Interest for Expenses | 0 | | Ending Available Funds for Projects | | \$ | 20,322,285 | |
| Net Available Funds for Projects | \$ 72,607,438 | | | | | | |
| Encumbrances | (2,854,830) | | | Interest Proceeds fo | r Future Allocatio | on | |
| Project Expenditures to Date | (54,144,644) | • | Fiscal Year | Tax Exempt Series | Taxable Series | Total I | int. Proceeds |
| Budget Remaining | (16,133,685) | | 2017-2018 | \$391,254 | | | |
| Ending Available Funds for Projects | \$ (525,721) | | 2018-2019 | 544,057 | | | |
| | | | 2010 2020 | E22 000 | COCE 200 | | |

*Includes \$266,362 Reimbursement Allocation

2019-2020 532,899 \$265,308 2020-2021 243,083 307,428 TOTAL \$1,711,293 \$572,736 \$2,284,029

Total Monthly Expenditures: \$2,030,656

- > \$679,825 Tax Exempt
- > \$1,350,831 Taxable



Financial Overview Highlights (continued)

| TAX EXEMPT SERIES: Cumulative Recap of Project Budgets, Additional Revenues, Encumbrances and Expenditures | | | | | | | | | |
|--|----------------|---|--------|---------------------------------------|--------------|--------------------------------|-------------------------|---------------------|--|
| Active Projects | Current Budget | Additional Funds from Other Sources | Source | Bond Project Reserve Allocation | Total Budget | Encumbered but not Expended | Expenditures to Date | Budget Remaining | |
| Bond Project Reserve | 1,000,000 | | | | 0 | | | | |
| Measure H General Expenses | 899,622 | 0 | | | 899,622 | 10,700 | 400,723 | 488,199 | |
| Information Technology Projects | 2,720,000 | 204,040 | (2) | | 2,924,040 | 556,400 | 2,226,034 | 141,607 | |
| Property Purchases | 50,000 | 0 | | | 50,000 | 0 | 36,026 | 13,974 | |
| Furniture, Fixtures & Equipment | 1.354.185 | 154,094 | (2) | | 1,508,279 | 200,096 | 785,547 | 522,635 | |
| 18-009 Campus Wide Infrastructure | 7,919,011 | ° ∧ | | 200,000 | 8,119,011 | 606,110 | 5,717,244 | 1,795,658 | |
| 18-010 SC Main Campus Keying & Access Control | 1,709,375 | 0 | | | 1,709,375 | 6,786 | 881,584 | 821,004 | |
| 18-015 CIS Building | 7,490,000 | 0 | | | 7,490,000 | 29,600 | 7,270,798 | 189,603 | |
| 18-017 Solar Project - East Lot | 6,400,000 | 0 | | 500,000 | 6,900,000 | 597,488 | 6,223,161 | 79,351 | |
| 19-001 200 Building (Library) Renovation | 5,214,844 | 0 | | | 5,214,844 | 210,783 | 1,369,453 | 3,634,608 | |
| 20-001 SC Main Campus Fencing & Gates | 179,718 | 0 | | | 179,718 | 88,900 | 49,547 | 41,271 | |
| 20-003 800 Building Renovation | 5,159,500 | 0 | | | 5,159,500 | 101,805 | 39,447 | 5,018,248 | |
| 20-004 1300 Building Renovation | 354,159 | 0 | | | 354,159 | 350,000 | 4,159 | 0 | |
| 21-003 2400-2500-2600 Buildings HVAC & Exterior Refresh | 2,860,000 | 0 | | | 2,860,000 | 84,060 | 180,465 | 2,595,475 | |
| 21-006 Regional Public Safety Training Center - Phase III | 723,870 | 58,000 | (3) | | 781,870 | 12,101 | 12,413 | 757,355 | |
| 21-007 100 Building Renovation (Student Svcs. One-Stop Shop) | 100,000 | | | | 100,000 | 0 | 65,303 | 34,697 | |

TAXABLE SERIES: Cumulative Recap of Project Budgets, Additional Revenues, Encumbrances and Expenditures

| Active Projects | Current Budget | Additional Funds from Other Sources | Source | Bond Project Reserve Allocation | Total Budget | Encumbered but not Expended | Expenditures to Date | Budget Remaining |
|---|----------------|---|--------|---------------------------------------|--------------|--------------------------------|-------------------------|---------------------|
| Downtown Redding Office Building Purchase | 19,190,500 | 0 | | | 19,190,500 | 12,131,369 | 4,800,739 | 2,258,392 |
| 21-002 1600 Building (Life Sciences) Renovation | 100,000 | | | | 100,000 | 2,500 | 68,591 | 28,909 |
| Total Tax Exempt | \$19,290,500 | \$0 | | | \$19,290,500 | \$12,133,869 | \$4,869,330 | \$2,287,301 |

Blue Circle = Budget Decrease



Financial Overview Highlights (continued)

Budget Change Detail

| BUDGET DECREASES | AMOUNT | NOTES |
|--|-----------|---|
| 18-009 Campus Wide Infrastructure CWI #10: SC Main Campus Landscape Master Plan | 5,304 | Budget released due to project closeout. |
| TOTAL BUDGET DECREASES | \$5,304 | |
| BUDGET INCREASES | AMOUNT | NOTES |
| None | | |
| FOTAL BUDGET INCREASES | \$0 | |
| NET BUDGET DECREASE | (\$5,304) | |



Financial Overview Highlights (continued)

200 Building – State Funding Reimbursements

| PRELIMINARY PLANS (620000) - Architectural | /Engineering, Testing/Inspection, Other Fees | 1 | | | | | |
|--|--|------------|----------------|-----------|--------------|----------|-----------|
| Nichols, Melburg & Rossetto | Progress Payment | 5/31/2019 | | | 6,250.00 | | |
| Nichols, Melburg & Rossetto | Final Payment | 6/30/2019 | | | 18,750.00 | | |
| Nichols, Melburg & Rossetto | Progress Payment - Preliminary Plans | 11/30/2020 | | | 210,000.00 | | |
| Nichols, Melburg & Rossetto | Progress Payment - Preliminary Plans | 12/31/2020 | | | 126,050.00 | | |
| Nichols, Melburg & Rossetto | Progress Payment - Preliminary Plans | 1/31/2021 | | | 45,825.00 | | |
| Division of the State Architect (DSA) | Evaluation/Design Criteria Report Fee - Prelim Plans | 3/31/2021 | | | 2,000.00 | | |
| Nichols, Melburg & Rossetto | Progress Payment - PP Constructability Review | 3/31/2021 | | | | | 16,000.00 |
| Nichols, Melburg & Rossetto | Progress Payment - Preliminary Plans | 4/30/2021 | | | 229,125.00 | | |
| California Geological Survey | Geological Hazards Assessment | 6/21/2021 | | | | | 3,600.00 |
| Nichols, Melburg & Rossetto | Progress Pmt - Technology Consultant (PP) | 6/30/2021 | | | 7,500.00 | | |
| Nichols, Melburg & Rossetto | Progress Pmt - Technology Consultant (PP) | 6/30/2021 | | | 5,000.00 | | |
| Division of the State Architect (DSA) | DSA Review Fee | 7/28/2021 | | | 138,300.00 | | |
| Nichols, Melburg & Rossetto (#8197) | BPO Encumbrance - Preliminary Plans | 8/17/2021 | 26,250.00 | | | | |
| Nichols, Melburg & Rossetto | Progress Pmt - Technology Consultant (PP) | | | | 8,750.00 | | |
| WORKING DRAWINGS (620001) - Architectura | l/Engineering, Other Fees | 1 / | | | | | |
| Nichols, Melburg & Rossetto | Progress Payment - Working Drawings | 3/31/2021 | | | 30,602.50 | | |
| Nichols, Melburg & Rossetto | Progress Payment - Working Drawings | 4/30/2021 | | | 122,425.91 | | |
| Nichols, Melburg & Rossetto | Progress Payment - Working Drawings | 5/31/2021 | | | 91,807.50 | | |
| Nichols, Melburg & Rossetto | Progress Payment - Working Drawings | 6/30/2021 | | | 61,176.88 | | |
| Nichols, Melburg & Rossetto (#8203) | BPO Encumbrance - Working Drawings | 8/18/2021 | 175,753.54 | | | | |
| Nichols, Melburg & Rossetto | Progress Payment - Working Drawings | 8/31/2021 | | | 214,246.46 | | |
| Testing/Inspection | | / | | | | | |
| RGD Acoustics, Inc. | Acoustical testing & report | 6/25/2019 | | | | 8,000.00 | |
| Other Fees | | | | | | | |
| Ellis Art & Engineering Supplies | Construction Doc Copies | 6/5/2019 | | | | | 15.44 |
| Buildings/Construction | | | | | | | |
| Acousthetics LLC | Sound mitigation panels for lobby | 3/24/2020 | | | | | |
| Redding Fasteners, Inc. | Fastening screws for panel installation | 6/17/2020 | | | | | |
| TOTAL - 71620 | | | 210,783.34 | 20,685.82 | 1,317,809.25 | 8,000.00 | 19,615.44 |
| Budget Remaining | | | | | | | |
| | Expenditures Submitted for State Reimbursement | <u> </u> | \$1,312,409.25 | | | | |

75% Reimbursement: \$984,306



RIBBON CUTTING CEREMONY













Shasta College Board of Trustees (left to right)

- Scott Swendiman
- Richard Lawrence, Board Vice President
- Kendall Pierson
- Patrick Carr, Board President





Paula Percy Citizens' Bond Oversight Committee Chair

Rick Fauss, Citizens' Bond Oversight Committee Member



A special thank you to all of the speakers (and singer!) who made this event so unique.



CIS Building

Project Substantially Complete

North Entry

with a little birth the little to the little





ARCHITECT









Final Walk Through with Architect and Contractor on Thursday, October 21st



Downtown Redding Office Building Purchase



Downtown Redding Office Building Purchase (continued)



Downtown Redding Office Building Purchase (continued)





Other Projects

Current/Upcoming Projects

- Solar Project East Parking Lot (Project complete and undergoing PG&E testing)
- **200 Building (Library) Modernization Project** (Detailed review of construction documents taking place; furniture plan being designed by Esplanade Office)
- SC Main Campus Electrical Substations
 - A & C Replacement (Manufacturing of substation equipment delayed due to COVID-19 impact on supply chain and manpower resources – expected delivery in January 2022)
 - **E & F Replacement** (Out to bid; bid opening scheduled for October 27th)
- SC Main Campus Keying & Access Control (Phase II door hardware is being installed by District staff; Phase III – Electronic access equipment (AMAG) purchase and installation: World Telecom construction contract on tonight's board agenda for approval)
- SC Main Campus Fencing and Gates (Mechanical enclosures fencing work is substantially complete)



Other Projects (continued)

Current/Upcoming Projects (continued)

- 2400-2500-2600 Buildings HVAC & Exterior Refresh (Construction documents have been approved by DSA and project will go out to bid in the near future; HVAC replacement approved for Higher Education Emergency Relief Fund (HEERF) stimulus funds of just over \$1 million)
- **800 Building Renovation** (Planning committee and subcommittee meetings held, and survey was sent out; survey results are being reviewed)
- 1600 Building Renovation (Final Project Proposal submitted to the Chancellor's Office in July; statewide facilities bond needs voter approval at the November election to continue through the state funding approval process)
- Regional Public Safety Training Center Phase III (District Administration is recommending the Board reject all bids for the fire behavior prop; this will be re-bid with additional detail regarding prop requirements and installation)



Completed Projects

- 200 Building Exterior Infrastructure/ADA Walkway/Patio Project
- 2400 Building Electrical Upgrade
- Athletic Fieldhouse with Restrooms
- Campus Safety Relocation Interior Remodel
- Campus Safety Site Work and ADA Paths of Travel
- CTE Building and Covered Storage
- Dorms Upgrade Project
- Farm Building 4500 Shade Structure
- Gymnasium Air Conditioning
- HSUC Folding Wall Replacement
- HSUC Security Office Remodel
- Interior/Exterior Lighting Project Prop 39 & Bond



Completed Projects (continued)

- Northeast Campus Infrastructure Project
- Northwest Campus Infrastructure Project (adjacent to RPSTC)
- Regional Public Safety Training Center Phase I
- Regional Public Safety Training Center Classroom Buildings (Phase II)
- SC Main Campus Fiber Upgrade
- SC Main Campus Keying & Access Control (Wiring Phase)
- SC Safety & Security Standards
- Shasta College Storage Building
- Summer 2019 Infrastructure Project
- Tehama Campus Student Services Building
- Veterans Support & Success Center Building



For more information...



About / Bond Projects / Measure H

Theresa Markword, Bond Program Manager <u>tmarkword@shastacollege.edu</u> (530) 242-7699

Emily Booth, Bond Program Administrative Asst. <u>ebooth@shastacollege.edu</u> (530) 242-7747

