



Shasta College

Measure H Bond Projects Update

**Presented to the Facilities Planning
Committee**

12/6/2019

Veterans Support and Success Center



Project Start:
4/2019

Est. Completion:
1/2020



NICHOLS
MELBURG
ROSSETTO
ARCHITECTS / ENGINEERS

ARCHITECT



GIFFORD CONSTRUCTION, INC.
— Established 1972 —
CALIFORNIA LICENSE NO. 938891

CONTRACTOR

RPSTC Classroom Buildings

Agency Building Exterior



Project Start:
6/2019

Est. Completion:
4/2020



NICHOLS
MELBURG
ROSSETTO
ARCHITECTS / ENGINEERS

ARCHITECT



GIFFORD CONSTRUCTION, INC.
— Established 1972 —
CALIFORNIA LICENSE NO. 608891

CONTRACTOR



RPSTC Classroom Buildings



**Agency Building
Interior**

**Classroom
Building
Foundation**



CTE Building and Covered Storage



Project Start:
6/2019

Est. Completion:
5/2020



NICHOLS
MELBURG
ROSSETTO
ARCHITECTS / ENGINEERS

ARCHITECT

Trent Construction

CONTRACTOR

Tehama Campus Student Services Building



Project Start:
9/2019

Est. Completion:
10/2020

LIONAKIS

ARCHITECT



CONTRACTOR



200 Building Exterior Patio/ADA Walkway





Projects Update

Approval Received

Construction Commenced/To Commence:

- **Campus Safety Site Work and ADA Paths of Travel** (to be completed 12/2019)
- **Solar Project – East Parking Lot** (awaiting PG&E infrastructure work)
- **Veterans Center Building** (to be completed 1/2020)
- **Regional Public Safety Training Center Classroom Buildings** (to be completed 4/2020)
- **Northwest Campus Infrastructure** – adjacent to RPSTC Classroom Buildings (to be completed 4/2020)
- **CTE Building and Covered Storage** (to be completed 5/2020)
- **Tehama Campus Student Services Building** (to be completed 10/2020)

In Bid Process/Bid to be Awarded:

- **CIS (Computer Information Systems) Building** (bid to be awarded at 12/18/19 board meeting - \$6,300,000)





Projects Update (continued)

Under DSA Review

- **None**

Design / Construction Documents Phase

- **None**

Pre-Design Phase

- **200 Building (Library) Renovation** (FPP submitted to Chancellor's Office 7/11/19 – Notification of project advancement to next level of review to be received December 2019)



Other Projects

Current/Upcoming Projects

- **Summer 2019 Infrastructure Project** (substantially complete)
- **200 Building Exterior Infrastructure/ADA Walkway/Patio Project** (to be completed 12/2019)
- **SC Main Campus Keying & Access Control** (in progress)
- **Shasta College Storage Building** (to be completed 2/2020)
- **Farm Headhouse – Horticulture Building 4500 Shade Structure** (in progress)
- **BLOCK 7 – Downtown Redding Office Building** (initial design meeting held yesterday)



Completed Projects

- **2400 Building Electrical Upgrade**
- **Athletic Fieldhouse with Restrooms**
- **Campus Safety Relocation – Interior Remodel**
- **Gymnasium Air Conditioning**
- **HSUC Folding Wall Replacement**
- **Interior/Exterior Lighting Project – Prop 39 & Bond**
- **Northeast Campus Infrastructure**
- **Regional Public Safety Training Center – Phase One**
- **SC Safety & Security Standards**



For more information...

About SC / Bond Information / 2016 Bond Measure H



tmarkword@shastacollege.edu / 242-7699

Theresa Markword, Bond Program Manager

