



Shasta College

Measure H Bond Projects Update

Presented to the
Facilities Planning Committee
10/29/2021



Veterans Support and Success Center



RIBBON CUTTING CEREMONY



Veterans Support and Success Center



Veterans Support and Success Center



Shasta College Board of Trustees (left to right)

- Scott Swendiman
- Richard Lawrence, Board Vice President
- Kendall Pierson
- Patrick Carr, Board President



Paula Percy
Citizens' Bond
Oversight
Committee
Chair



Rick Fauss,
Citizens' Bond
Oversight
Committee
Member



Veterans Support and Success Center

A special thank you to all of the speakers (and singer!)
who made this event so unique.



Dr. Joe Wyse
Superintendent/
President



Dr. Kevin O'Rorke
Asst.
Superintendent/
V.P. of
Student Services



Arlene Miranda
Admin. Asst. for
Gateway to
College



Robert Bowman
Program Director
STEP UP,
Sgt. Major
US Army Veteran



**Celestina
Traver, M.A.**
Shasta County
Veteran Services
Office,
US Army
M.P. Veteran



**Dhabih
Hendershot**
CIS Instructor,
Corporal E-4
US Marine
Corps Veteran



Patrick Carr
Shasta College
Governing
Board President,
Captain
US Army
Vietnam War
Veteran



**Maurice
Johannessen**
Former CA
State Senator,
US Army
Korean War
Veteran



CIS Building

North Entry



Project
Substantially
Complete



JK ARCHITECTURE
ENGINEERING
ARCHITECT



CONTRACTOR

CIS Building *(continued)*



CIS Building *(continued)*

South Entry



CIS Building *(continued)*



CIS Building *(continued)*

Furniture to be installed
Next week



Downtown Redding Office Building Purchase



Estimated
Building
Completion: 12/22



Downtown Redding Office Building Purchase *(continued)*



Estimated
Parking Garage
Completion: 11/21



Downtown Redding Office Building Purchase *(continued)*



Other Projects

Current/Upcoming Projects

- **Solar Project – East Parking Lot** (Project complete and undergoing PG&E testing)
- **200 Building (Library) Modernization Project** (Detailed review of construction documents taking place; furniture plan being designed by Esplanade Office)
- **SC Main Campus Electrical Substations**
 - **A & C Replacement** (Manufacturing of substation equipment delayed due to COVID-19 impact on supply chain and manpower resources – large partial delivery next week, with final delivery expected in January 2022)
 - **E & F Replacement** (No bids received at bid opening on October 27th; will be purchasing directly through vendor)
- **SC Main Campus Keying & Access Control** (Phase II - door hardware is being installed by District staff; Phase III – Electronic access equipment (AMAG) purchase and installation: World Telecom construction contract approved by Board of Trustees)
- **SC Main Campus Fencing and Gates** (Mechanical enclosures fencing work is substantially complete)



Other Projects *(continued)*

Current/Upcoming Projects *(continued)*

- **2400-2500-2600 Buildings HVAC & Exterior Refresh** (Construction documents have been approved by DSA and project will go out to bid in the near future; HVAC replacement approved for Higher Education Emergency Relief Fund (HEERF) stimulus funds of just over \$1 million)
- **800 Building Renovation** (Planning committee and subcommittee meetings held, and survey was sent out; survey results have been reviewed; building tours are being conducted next week)
- **1600 Building Renovation** (Final Project Proposal submitted to the Chancellor's Office in July; statewide facilities bond needs voter approval at the 2022 November election to continue through the state funding approval process)
- **Regional Public Safety Training Center – Phase III** (District Administration recommended the Board reject all bids for the fire behavior prop; this will be re-bid with additional detail regarding prop requirements and installation)



Completed Projects

- **200 Building Exterior Infrastructure/ADA Walkway/Patio Project**
- **2400 Building Electrical Upgrade**
- **Athletic Fieldhouse with Restrooms**
- **Campus Safety Relocation – Interior Remodel**
- **Campus Safety Site Work and ADA Paths of Travel**
- **CTE Building and Covered Storage**
- **Dorms Upgrade Project**
- **Farm Building 4500 Shade Structure**
- **Gymnasium Air Conditioning**
- **HSUC Folding Wall Replacement**
- **HSUC Security Office Remodel**
- **Interior/Exterior Lighting Project – Prop 39 & Bond**



Completed Projects *(continued)*

- **Northeast Campus Infrastructure Project**
- **Northwest Campus Infrastructure Project (adjacent to RPSTC)**
- **Regional Public Safety Training Center – Phase I**
- **Regional Public Safety Training Center – Classroom Buildings (Phase II)**
- **SC Main Campus Fiber Upgrade**
- **SC Main Campus Keying & Access Control (Wiring Phase)**
- **SC Safety & Security Standards**
- **Shasta College Storage Building**
- **Summer 2019 Infrastructure Project**
- **Tehama Campus Student Services Building**
- **Veterans Support & Success Center Building**



For more information...



About / Bond Projects / Measure H

Theresa Markword,
Bond Program Manager
tmarkword@shastacollege.edu
(530) 242-7699

Emily Booth,
Bond Program Administrative Asst.
ebooth@shastacollege.edu
(530) 242-7747

Sherry Nicholas,
Bond Program Coordinator and
Exec. Asst. to the VP of Administrative Svcs.
snicholas@shastacollege.edu
(530) 242-7527

